**RUDRAPRASAD CONSULTANTS**
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 20-02-2019

ASSISTANT EXECUTIVE ENGINEER
BYATARAYANAPURA SUB DIVISION
BBMP
BANGALORE

Dear Sir,

**Sub:** M/s. Rudraprasad Consultants Services for the work of **PACKAGE-1,INCLUDES 3 WORKS OF RS 200.00LAKHS. 1)IMPROVEMENTS TO ROADS AND DRAINS AT SADIQ LAYOUT (DEFENCE LAYOUT) IN WARD NO.06 BYATARAYANAPURA SUB DIVISION. 2) IMPROVEMENTS TO ROADS AND DRAINS AT MANJUNATHNAGARA IN WARD NO.06 BYATARAYANAPURA SUB DIVISION. 3) IMPROVEMENTS OF DRAINS AND RCC CULVERTS AT HEGADENAFGARA 9TH CROSS TO 13TH CROSS IN WARD NO. 06 BYATARAYANAPURA SUB DIVISION.**

**Ref:** 1. Work Order No: BBMP/EE/BTP/WO/61/2018-19

2. Job code: 006-18-000056,006-18-000057,006-18-000059

We are here with forwarding to Sri.M.Venkatesh Chikkanahalli Vijayapura Bangalore Rural-562135. Second & Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs.4824533.93/- (Rs. Forty Eight Lakhs Twenty Four Thousand Five Hundred Thirty Three and Ninety Three Paisa Only).
Thanking you,

Yours faithfully,
For RUDRAPRASAD CONSULTANTS
For Rudraprasad Consultants
Partner / s.
**R. KARTHIK RECHAN** B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

**NAME OF WORK:- IMPROVEMENTS TO ROADS AND DRAINS AT MANJUNATHNAGARA IN WARD NO.06 BYATARAYANAPURA SUB DIVISION.**

**Name of Client** : EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION, BBMP, BANGALORE

**Contractor/ Agency:** Sri.M.Venkatesh Chikkanahalli Vijayapura Bangalore Rural-562135.

**Total Cost** : Rs 4824533.93/-

**Date Of Inspection** : 20-02-19

**Status Of Bill** : Second & Final Bill

**In the Presence of** : a) Assistant Engineer Byatarayanapura division, BBMP, Bangalore
b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

| PMC COMPLIANCE REPORT | | |
|---|---|---|
| **Sl. No.** | **Description of work** | **Comments/Observations** |
| 1 | Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification and as per specifications and as per the direction of Engineer in charge of the work. | Work done upto the Billed Quantity and the Quality is satisfactory |
| 2 | Providing granite slabs of selected quality roughly dressed having a size of 7.5cms thick and fixed in cement mortar (1:2) includling fixing curing etc and as per specifications and as per the direction of Engineer in charge of the work. | Work done upto the Billed Quantity and the Quality is satisfactory |
| 3 | Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. and as per the directions of the Engineer-in-charge of the work . | Work done upto the Billed Quantity and the Quality is satisfactory |

For RUDRAPRASAD CONSULTANTS

Partner.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in




| | | |
|---|---|---|
| 4 | Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. and as per the direction of Engineer in charge of the work | Work done upto the Billed Quantity and the Quality is satisfactory |
| 5 | Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. and as per the direction of Engineer in charge of the work. | Work done upto the Billed Quantity and the Quality is satisfactory |
| 6 | Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift. and as per the direction of Engineer in charge of the work. | Work done upto the Billed Quantity and the Quality is satisfactory |
| 7 | Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density.complete as per specifications. and as per the directions of the Engineer-in-charge of the work . | Work done upto the Billed Quantity and the Quality is satisfactory |

For RUDRAPRASAD CONSULTANTS

Partner./s.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

| | | |
|---|---|---|
| 9 | Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. and as per the directions of the Engineer-in-charge of the work | Work done upto the Billed Quantity and the Quality is satisfactory |
| 10 | Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications and as per the direction of Engineer in charge of the work. | Work done upto the Billed Quantity and the Quality is satisfactory |
| 11 | Providing and laying bituminous concrete 40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 6% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification and as per the directions of the Engineer-in-charge of the work . | Work done upto the Billed Quantity and the Quality is satisfactory |
| 12 | Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC:35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. and as per the directions of the Engineer-in-charge of the work . | Work done upto the Billed Quantity and the Quality is satisfactory |
| 13 | Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density) MORTH Specification and as per the direction of Engineer in charge of the work. | Work done upto the Billed Quantity and the Quality is satisfactory |

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಮಹದೇವಪುರ ಉಪ ವಿಭಾಗ

For RUDRAPRASAD CONSULTANTS

Partner./a.

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in